

## CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES

REGION: 2 CALENDAR YEAR: 2024  
 PROVINCE: QUIRINO QUARTER: 4

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
LGSF 2022								
Repair/Reblocking Damaged PCCP along Progreso-Villa Pagaduan Road	Aglipay, Quirino	1,000,000.00	07/11/23	08/12/23	100%	987,818.71		completed
Completion of First Segment of Water System Project	Quirino Province	30,000,000.00	09/29/22	05/26/23	100%	29,836,501.44		Completed
LGSF 2022 CMGP Batch 1								
Rehabilitation of Rafael Palma-Sitio Copianan-Campamento Road	Quirino Province	30,000,000.00	08/08/22	07/05/23	100%	29,922,800.49		Completed

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

**SGD. ZENAIDA E. MACADAEG**  
 Provincial Budget Officer

**SGD. JONALYN L. MEJIA, CPA**  
 OIC- Provincial Accountant

**SGD. DAKILA CARLO E. CUA**  
 Local Chief Executive